

|                  |             |                         |          |
|------------------|-------------|-------------------------|----------|
| Complete         | In Progress | On Track                | Delayed  |
| Fully Signed off | Commenced   | Due to start as planned | Impacted |

11/02/2025

| Warton House Phase 1                |                  |                  |          |          |
|-------------------------------------|------------------|------------------|----------|----------|
| Task                                | Start Date       | End Date         | Status   | Comments |
| Cradle 1 and Cradle 2 Installation  | 19 February 2025 | 25 February 2025 | On Track |          |
| Insulation/Substrate/Cladding Works | 26 February 2025 | 24 March 2025    | On Track |          |
| Cradle 1 and Cradle 2 Strike        | 25 March 2025    | 25 March 2025    | On Track |          |
| Warton House Phase 2                |                  |                  |          |          |
| Task                                | Start Date       | End Date         | Status   | Comments |
| Cradle 3 and Cradle 4 Installation  | 25 March 2025    | 27 March 2025    | On Track |          |
| Insulation/Substrate/Cladding Works | 28 March 2025    | 16 April 2025    | On Track |          |
| Cradle 3 and Cradle 4 Strike        | 17 April 2025    | 17 April 2025    | On Track |          |
| Cradle 5 and Cradle 6 Installation  | 22 April 2025    | 24 April 2025    | On Track |          |
| Insulation/Substrate/Cladding Works | 25 April 2025    | 15 May 2025      | On Track |          |
| Cradle 5 and Cradle 6 Strike        | 16 May 2025      | 16 May 2025      | On Track |          |
| Warton House Phase 3                |                  |                  |          |          |
| Task                                | Start Date       | End Date         | Status   | Comments |
| Cradle 7 and Cradle 8 Installation  | 25 March 2025    | 27 March 2025    | On Track |          |
| Insulation/Substrate/Cladding Works | 28 March 2025    | 16 April 2025    | On Track |          |
| Cradle 7 and Cradle 8 Strike        | 17 April 2025    | 17 April 2025    | On Track |          |
| Cradle 9 and Cradle 10 Installation | 22 April 2025    | 24 April 2025    | On Track |          |
| Insulation/Substrate/Cladding Works | 25 April 2025    | 15 May 2025      | On Track |          |
| Cradle 9 and Cradle 10 Strike       | 16 May 2025      | 16 May 2025      | On Track |          |
| Warton House Phase 4                |                  |                  |          |          |
| Task                                | Start Date       | End Date         | Status   | Comments |
| Scaffolding Installation            | 24 March 2025    | 29 April 2025    | On Track |          |
| Insulation/Substrate/Cladding Works | 30 April 2025    | 18 June 2025     | On Track |          |
| Scaffolding Removal                 | 19 June 2025     | 02 July 2025     | On Track |          |
| Site Cleaning                       | 03 July 2025     | 09 July 2025     | On Track |          |