

Complete	In Progress	On Track	Delayed
Fully Signed off	Commenced	Due to start as planned	Impacted

Date Updated 13 May 2024

Elevation 7 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	3	High Level Spandrel Installation		Complete		Complete
	4	Soffit Installation		Complete		
Elevation 5 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	3	High Level Spandrel Installation	25 January 2024	07 May 2024	Delayed	Updated dates for this Task  Start Date 29th January 2024 and End Date 23rd Feb 2024 ***UPDATE 2.5.24*** Elevation-5 completion date is now 24th of May 2024. This task has been delayed by a few weeks due to a H&S review and and change in methodology of working from heights. We apologise for the inconvenience however there was a 5-6 week delay due to new working arrangements for which additional equipment and H&S approvals were required.
	4	Soffit Installation		Complete		
	5	Low Level Spandrel Panel and Insulation Replacement		Complete		
Elevation 6 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	4	Soffit Installation		Complete		
	5	Low Level Spandrel Panel and Insulation Replacement		Complete		
Elevation 1 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	3	High Level Spandrel Installation		Complete		
	4	Soffit Installation		Complete		
	5	Low Level Spandrel Panel and Insulation Replacement		Complete		
Elevation 2 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	3	High Level Spandrel Installation		Complete		
	4	Soffit Installation		Complete		
Elevation 3 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	4	Soffit Installation		Complete		
Elevation 4 Sapphire Court Blocks F&G						
Elevation Colour	Number	Task	Start Date	End Date	Status	Comments
	1	Scaffold Erection		Complete		
	2	Insulation/Substrate/Cladding/Balcony Works		Complete		
	1	Strike Scaffold		Complete		
	3	High Level Spandrel Installation		Complete		
	4	Soffit Installation		Complete		